

Site Construction Update - Week of 04-Jan-2021 to 09-Jan-2021

1. Dewatering wells active throughout site (settlement tank & discharge point located at North side of Galleria Mall)
2. Demobilization of BG40 drill rig
3. On-going bulk excavation to depth of 2nd row tiebacks, & associated daily exporting
4. Tieback installation works along North, East, & Southwest radius shoring walls